

PROVIDING COMPREHENSIVE SEWERAGE SCHEME TO NERKUNDRAM-DIV - 145 & 148,
CORPORATION OF CHENNAI

- The Estimate cost for providing comprehensive sewerage scheme to Nerkundram is Rs.100.35 crores. The Government accorded Administrative Sanction for Rs.106.55 Crores under Cooum River Eco Restoration Project of Chennai River Restoration Trust, vide G.O.(D).No.21,dt. 30.01.2017 of MA & WS (MC.I) Dept.
- The work was awarded to M/s. Nagarajan Construction Company Pvt. Ltd. (NCCPL- VRGCPL-JV) for a contract value of Rs. 56.51 crores on 18.01.2019 with the contract period of 30 months.
- The project work commenced on 24.06.2019 and the work is in progress and the Scheduled Date of Completion is 30.06.2022.

Status of Work as on date: 13.12.2021

- Civil works under progress in 3 SPS out of 4 SPS
- Collection System-22.0 km completed out of 59.5 km
- Machine Hole-1092 nos completed out of 2319 nos
- House Service Connection – 1740 Nos completed out of 7657 nos
- Pumping Main - 1.81 Km completed out of 4.95km

Progress till date:

- Physical Progress - 38%
- Financial Progress – 44.98% (Rs.4514.61 Lakhs)
- **On commissioning of the scheme, about 1,14,000 people will be benefitted**