

CMWSSB

AMRUT – ADB Assisted - 4 WSS

PROVIDING COMPREHENSIVE WATER SUPPLY SCHEME TO MATHUR, MADIPAKKAM,
JALLADAMPETTAI AND UTHANDI IN CHENNAI CITY

Preamble:

- The expanded area of Chennai city viz., Mathur, Madipakkam, Jalladampettai and Uthandi is 12.07 sqkm covers 4 Divisions and 213.8 Km length of road.
- The Estimate amount for comprehensive Water Supply scheme to Mathur, Madipakkam, Jalladampettai and Uthandi is Rs.196.13 crores under AMRUT-ADB funding assistance vide G.O. (MS) No.43, MA & WS (MW) Dept. Dt. 28.2.2019.
- Source of water – Existing Desalination plant at Minjur (North - Chennai) and Nemmeli (South - Chennai).



Scope of Work:

The comprehensive Water Supply scheme to Mathur, Madipakkam, Jalladampettai and Uthandi covers

- 4 nos of Overhead Tanks (OHT) - 50LL - 1 No (Madipakkam), 13LL - 1 No (Mathur), 12LL -1 No (Jalladampettai), 8LL – 1 No (Uthandi).
- 4 nos of Underground Tanks (UGT) - 15LL – 1No (Madipakkam) , 2LL – 3 Nos (Mathur, Jalladampettai, Uthandi) with Pump house
- Supplying and laying of 2,23,099 m length of Distribution system with 23,716 Nos. of house service connections (HSC)
- Supplying and laying of 988 m of Conveying main.

Contract Details :

- The work was awarded to M/s. Sattva - Shriram EPC JV for a contract value of Rs. 104.81 Cr Dt. 30.08.2018 with contract period of 24 months.
- The work commenced on 01.02.2019 and is in progress, scheduled to be completed on 31.01.2021.

Status of Work

- Distribution system pipeline work – About 206 Km length Pipe laid.
- In all UGT / OHT sites work is in progress.

- **Progress of work as on 30.11.2021**

Physical Progress – 76 %

Financial Progress – 65.6 %

On commissioning of scheme, about 1.10 lakhs people will be benefitted.

- Probable date of completion -30.06.2022.